Objective: Restore and Maintain a Usable Civic Club Swim Beach and Boat Launch

	Develop a Partnership w/City of LFP	Develop Restoration Concepts	Agency Outreach / Project Design	Application Process / Finalize Design	Implementation
	Q4 2022	Q1 2023	Q2 2023	Q4 2023 – Q2 2024	TBD
Activities	• Understand SMP impacts • Meet w/LFP to review objectives • CC/LFP to share developments	• Develop potential concepts to achieve objectives • Gain LFPCC Board approval • Share w/LFP	• Pre- application Agency outreach meeting (by mid-May) • Outreach to Agencies as appropriate • Develop specific project narrative • Develop conceptual designs/drawings based on agency feedback • Engineering design • Collaboration with City	• JARPA preparation • Prepare Supporting Documentation • Material sampling and enviro assessment • Final design	• Contract for Material removal • Execute construction plan • Execute material removal
Status	Complete	In Progress	In progress	Not Started	Not Started
Outcomes	• Transparency between CC and City • SMP allows for conditional use material removal	• CC Board approves preferred concept	• Conceptual design – 30% design	• Permit approval	• Project completion